COMPLETION REPORT

1	Name of Work	:	Improvements to drains and Asphalting to Roads in Balaji layout in ward no.8
2	Head of Account which is chargeable	:	
3	Entrustment order No. & Dt.	:	EE/ BTP/ 400/ 143/ 16-17, Dt : 24/10/ 2016
4	Name of Contractor	:	Sri.Vasanth. R
6a.	Time stipulated for completion of work	:	
b.	Delay in Execution of Work	:	
7	Measurement recorded in	:	M.B NO. 3546/17-18 Page No 354601 to 354877
1	Check measurement of the Asst.	:	M.B NO. 2584/14-15 Page No ~~258276 to 258281/-~~ 258391 to 258398/-
9	Name of the Office / Official	:	–
	Incharge of the Work	:	–
10	a) Asst. Eng / Junior Eng.	:	Dhananjaya. G.T.
	a) Asst. Exe. Engineer	:	

Sanctioned Estimate amount	Amount claims as per actually vide as per bills	DIFFERENCE	
		Excess	Savings
~~Rs. 998000/-~~ Rs. 20,00,000/-	~~Rs. 940378/-~~ Rs. 2061198/-	Rs. 61198/-	–

1 Certified that the above work has been completed within the stipulated time noted in the work order.

2 Certified that the contractor has delayed and completed the work for which necessary fine has been recovered.

3 Certified that the above work has been executed by the contractor satisfactorily in accordance with the specification as embodied in the agreement.

ASST.ENGINEER

ASST.EXE.ENGINEER
KODIGEHALLI SUB DIVISION
BRUHATH BANGALORE MAHANAGARA PALIKE

Assistant Executive Engineer,
Kodigehalli Sub Division,
Bruhath Bangalore Mahanagara Palike,
Bangalore.

ACCOUNTS SUPTD.
BYATARAYANAPURA DIVISION
BRUHATH BANGALORE MAHANAGARA PALIKE

ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು 30/06
ಕಾಮಗಾರಿಗಳ ವಿಭಾಗ /
ಬೃ.ಬೆ.ಮ.ಪಾ., ಬಂಗಳೂರು